

RFQ Fabrication Plan, Schedule and QC

PXIE RFQ Fabrication Readiness Review
LBNL - June 26, 2013

Steve Virostek - Engineering Division
Lawrence Berkeley National Laboratory



Topics

- Fabrication plan
- Schedule
- Quality control
- Tolerance analysis

Fabrication Plan

- A plan has been developed to coordinate the RFQ fabrication using the LBNL shops and select outside vendors
- Key fabrication tests used to minimize risk
- Priority to be given to module construction (vs. subcomponents) due to schedule critical path
- LBNL shop and vendors have all necessary equipment in place



Fabrication Plan (cont'd)

- Multiple operations on various aspects of fabrication to take place in parallel
- Dedicated machines and operators selected
- Oversight of fabrication coordination by Rick Kraft, Deputy Central Shop Manager
 - In house services: machining, tooling, cleaning, CMM, etc.
 - Outside vendor liaison: gun drill, e-beam weld, braze (all vendors identified)



Fabrication Steps

- Vane rough profile machining
- Cooling passage gun drilling*
- Cooling channel e-beam plug weld*
- Port machining: vacuum slots, tuners, pi-mode rods, thread inserts, sensing loops, cooling taps, joint plate features
- Finish profile: cavity walls, pi-mode holes, vane cutbacks

*outside vendor



S. Virostek: RFQ Fabrication Plan, Schedule and QC
PXIE RFQ Fabrication Readiness Review
LBNL - June 26-27, 2013



Fabrication Steps (cont'd)

- Braze wire groove machining
- Vane tip modulation cutting
- Pre-braze vane cleaning
- Assembly and module brazing*
- Module end seal machining

* outside vendor



S. Virostek: RFQ Fabrication Plan, Schedule and QC
PXIE RFQ Fabrication Readiness Review
LBNL - June 26-27, 2013



Fabrication Work Flow

- 16 vanes (8 horizontal, 8 vertical) to be cycled through each operation in sequence
- Outside work to be organized in groups of four (one module)
- Numerous different fabrication tasks taking place in parallel
- Subcomponent fabrication tasks to be used as filler

Schedule

- Detailed MS Project resource loaded schedule/cost estimate has been developed
- Engineering schedule and cost estimates are in line with shop estimates and capabilities
- Manpower is available and identified (design and engineering, machinists, technicians)
- ~15 months total for module fabrication
- Ready to start production after this review



Schedule Summary

| Task Description | FY12 | | | | FY13 | | | | FY14 | | | | FY15 |
|--|------|----|----|----|------|----|----|----|------|----|----|----|------|
| | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 |
| Physics design of RFQ | ■ | ■ | | | | | | | | | | | |
| Engineering analysis of RFQ structure | ■ | ■ | ■ | | | | | | | | | | |
| 3D CAD modeling of RFQ structure | | | ■ | ■ | ■ | | | | | | | | |
| Final design/drawings of RFQ structure | | | | ■ | ■ | ■ | ■ | | | | | | |
| Fabrication tests | | | | | | ■ | ■ | ■ | | | | | |
| Fabrication readiness review | | | | | | | ■ | | | | | | |
| Procurement of long lead materials | | | ■ | ■ | ■ | ■ | ■ | | | | | | |
| Preliminary machining of RFQ vanes | | | | | | | | ■ | ■ | ■ | | | |
| Machining of vane modulations | | | | | | | | | | ■ | ■ | | |
| Final braze of RFQ modules | | | | | | | | | | | ■ | ■ | |
| Assembly of RFQ on support structure | | | | | | | | | | | | ■ | ■ |
| Performance verification of full RFQ | | | | | | | | | | | | | ■ |

Refer to MS Project RLS for details



S. Virostek: RFQ Fabrication Plan, Schedule and QC
 PXIE RFQ Fabrication Readiness Review
 LBNL - June 26-27, 2013



Quality Control Measures

- Material certifications and testing
- Dimensional checks (CMM)
- Vacuum leak checks
- Water flow measurement
- Visual examination
- Bead pull measurements
- QC travelers



Quality Control Steps

- Review of vane Cu material certs, test fire samples in oven
- Rough measurement of T-shaped vane pieces (min. dims.)
- Flow and leak checks of cooling passages after gun drill, e-beam weld
- CMM of ports on vane back faces, including flatness for fiducial
- Vane dimensional checks before modulating (on machine)
- Detailed CMM measurement of vanes after modulating (vane tips, fiducial surfaces) while still on mounting plate
- Cooling passage leak and flow check
- Visual inspection of vanes prior to braze assembly
- CMM check at module ends prior to braze
- Bead pull prior to module braze (Module 2)
- Post-braze CMM check at ends
- Brazed cavity leak check and cooling passages
- Post-braze bead pull (Module 2)
- Visual inspection module end sealing surfaces
- Full RFQ bead pull



Vane QC Traveler

Module 1 Vertical, Top Vane Fabrication Traveler (1VT)

| Raw Material | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|--------------------------------|---------------------|------------------|----------|---------|---------------------|
| Label Raw Copper | 27I671 - Sheet 1 | | | | |
| QA Check | QA Signature | Comments: | | | |
| Test Sample | | | | | |
| Material Spec Sheet Check | | | | | |
| Dimensions & General Condition | | | | | |
| Visual Inspection | | | | | |

| Rough Profile | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|-------------------------|---------------------|------------------|----------|---------|---------------------|
| Rough Profile Machining | 27I671 - Sheet 2 | | | | |
| QA Check | QA Signature | Comments: | | | |
| Visual Inspection | | | | | |

| Gun Drill (Outside Vendor) | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|----------------------------|---------------------|------------------|----------|---------|---------------------|
| Wall Channel (1) | 27I671 - Sheet 3 | | | | |
| Vane Channel (1) | 27I671 - Sheet 3 | | | | |
| QA Check | QA Signature | Comments: | | | |
| Visual Inspection | | | | | |

| E-Beam Weld (Outside Vendor) | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|--------------------------------------|---------------------|------------------|----------|---------|---------------------|
| Weld Copper Plugs (provided by LBNL) | 27I671 - Sheet 4 | | | | |
| QA Check | QA Signature | Comments: | | | |
| Visual Inspection | | | | | |
| Vacuum Check | | | | | |
| - Wall Channel (1) | | | | | |
| - Vane Channel (1) | | | | | |
| Flow Check | | | | | |
| - Wall Channel (1) | | | | | |
| - Vane Channel (1) | | | | | |



Vane QC Traveler (cont'd)

| Port Machining | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|--|---------------------|------------------|----------|---------|---------------------|
| Create Datum Feature A (Back Side) | 27I671 - Sheet 5 | | | | |
| Vacuum Ports (Slots & Relief) | 27I671 - Sheet 5 | Comments: | | | |
| Slug Tuner Ports | 27I671 - Sheet 5 | | | | |
| | | Start Date | End Date | Machine | Machinist Signature |
| Sensing Loop Ports | 27I671 - Sheet 5 | | | | |
| Pi-mode Rod Ports | 27I671 - Sheet 5 | | | | |
| Cooling Water Ports | 27I671 - Sheet 5 | | | | |
| Threaded Insert Ports | 27I671 - Sheet 5 | | | | |
| Joint Plate Grooves | 27I671 - Sheet 5 | | | | |
| QA Check | QA Signature | | | | |
| Visual Inspection | | | | | |
| CMM Datum Feature A & All Port Sizes and Locations | | | | | |

| Finish Profile Machining | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|---------------------------------------|---------------------|------------------|----------|---------|---------------------|
| Cavity Profile Machining | 27I671 - Sheet 6 | | | | |
| Pi-mode Rod Clearance Holes | 27I671 - Sheet 6 | | | | |
| Cutback Machining | 27I671 - Sheet 6 | | | | |
| QA Check | QA Signature | Comments: | | | |
| Protective Foam/Cover on Cavity Surf. | | | | | |
| Visual Inspection | | | | | |

| Modulation Machining | Drawing # | Start Date | End Date | Machine | Machinist Signature |
|-----------------------------------|---------------------|------------------|----------|---------|---------------------|
| Cut Modulations in Vane Tips | 27I671 - Sheet 7 | | | | |
| QA Check | QA Signature | Comments: | | | |
| CMM Cavity Profile | | | | | |
| CMM Port Locations | | | | | |
| CMM Modulations | | | | | |
| CMM Pi-mode Rod Clearance Holes | | | | | |
| Protective Foam/Cover on Vanetips | | | | | |
| Visual Inspection | | | | | |



Tolerance Analysis

- Numerous factors considered: machining tolerances/stack up, slug tuner range, RF analysis uncertainty, pre-braze bead pull, post-braze distortion, vacuum operation, frequency shift due to RF heating
- Slug tuners must cover range of possible field tilt and frequency error
- Differential cooling control primarily used to offset frequency shift from RF heating

Tolerance Analysis

- Slug tuner range: ± 1.4 MHz
 - based on analysis, verified by preliminary IMP tests
- RF module analysis: within <400 kHz
 - good agreement among codes - 3D CST MWS, ANSYS, ACE3P
 - measurements of IMP half module look promising
- Machining errors: ± 150 kHz
 - specified tolerances not difficult to meet
- Braze distortion: likely ~ 100 kHz
 - less distortion from modified clamp design



Tolerance Analysis

- Operation with vacuum: -30 kHz
 - very small effect
- Pre-braze bead pull of first module will be used to confirm machining and RF analysis
 - alternative to cold model
- Water temperature tuning: ~16 kHz/ °C
 - sufficient to actively tune out RF heating effects
- Extensive tolerance analysis of the physics design previously carried out (J. Staples)
 - overall, design has been found to be very error tolerant

