
# 88-Inch Cyclotron Facility Maintenance & Reliability






## 88" Cyclotron Availability & Crew Size History







#### **FY17** Beam Delivery Failure Analysis




Scheduled Hours: 4047 Availability: 93% Crew Size: 23.1

Avg. Experiment Duration: BASE = 33 hours, NP = 89 hours




Failure frequency distribution by category







#### **FY19** Beam Delivery Failure Analysis




Scheduled Hours: 3996 Crew Size: 18.5 Availability: 80%

Avg. Experiment Duration: BASE = 49 hours, NP = 106 hours



Failure frequency distribution by category **Deflectors** 5%






## Responses to the 2017 Operations Review

- 1. Implementation of a spare parts inventory database
- 2. Implementation of a preventive maintenance (PM) database
- 3. Development of a strategic plan for spending on maintenance, M&S and investments to improve reliability




## **New Facility Spare Parts Inventory Database**







# **New Facility Preventive Maintenance Tracking System**







# **Sample of PM Records in Database**

	❤ PM Due	Nomenclature	Equipment Type	Manufacturer	Part#	Serial#	DOE#	PM Date	Performed By	Servicing Org	Record ID#	Attachment	Date Created
		Pump	Pump							Shop			
00	05-09-2019	Alcatel Mechanical Pump	Mechanical Pump	Alcatel	1015 SD	359056		05-09-2018	Perry, Tom	Mechanical Shop	59		05-15-2018 08:01 AM
00	05-09-2019	Alcatel Mechanical Pump	Mechanical Pump	Alcatel	1005 SD	613928		05-09-2018	Perry, Tom	Mechanical Shop	60		05-15-2018 08:59 AM
00	05-10-2019	Alcatel Mechanical Pump	Mechanical Pump	Alcatel	2015	251759		05-10-2018	Perry, Tom	Mechanical Shop	61		05-15-2018 09:26 AM
00	05-11-2019	Leybold Trivac Mechanical Pump	Mechanical Pump	Leybold	D16B	91265-01		05-11-2018	Perry, Tom	Mechanical Shop	62		05-15-2018 09:29 AM
00	05-14-2019	Scroll Pump	Scroll Pump	Edwards	XDS35i	056259354		05-14-2018	Bell, Brian	Mechanical Shop	99		03-15-2019 02:38 PM
00	07-05-2019	Venus Extraction Power Supply	Power Supply	Glassman	PS/EQ040P0Y09	N318109- 01NR111108		07-05-2016	Rogers, Craig	Electronics Maintenance	12		09-21-2016 09:54 AM
00	07-10-2019	M41/42 Magnet Power Supply, Fan Filter	Air Filter					07-10-2018		Electronics Maintenance	63		06-27-2018 03:43 PM
00	07-17-2019	Scroll Pump	Scroll Pump	Anesta Awata	ISP-250-C	RF-879		07-17-2018	Bell, Brian	Mechanical Shop	66		07-23-2018 08:14 AM
00	07-20-2019	DC Power Supply	Power Supply	Electronic Measurements, Inc.	00481562	98M-1831		07-20-2018	Rogers, Craig	Electronics Maintenance	64		07-20-2018 09:33 AM
00	07-20-2019	Venus Injection ground Hook	Ground Hook		Lo-Z Ground Hook #22	Lo-Z Ground Hook #22		07-20-2018	Cronander-Ford, Brendan	Electronics Installation	122		01-30-2020 07:15 AM





## **Detail of a PM Record in Database**

PM Records	> PM Record #55	PM Data		→ Equipment Ma	anagement
	▶ Reports & Charts		02.25.2010	PM Interval	365 days
Equipment	Information	PM Date	03-25-2018	Days Remaining	-340
Nomenclature	FPA Driver Amplifier	PM Due	03-25-2019	PM Status	Overdue
D .#	A1000	PM Due (Hours)  Performed By		Servicing Org	Electronics Maintenance
Part#	A1000		Small, Scott	PM Interval (Hours)	
Serial#		renomied by	onday occur	Service Type	
Hours Total		PM Notes	[MAR-25-18 Scott Small]	Equipment Status	
Manufacturer	ENI		<ul> <li>Upper right PA8 emitter resistors melted off board, replaced board.</li> <li>Series regulator board feeding upper right PA8 heat damaged, replaced series regulator board and transistors.</li> <li>Current limit potentiometer and IC 723 circuit heat damaged on upper power supply regulator board for PA8, replaced potentiometer and IC 723 circuit.</li> <li>IC 723 circuit damaged on lower power supply regulator board for PA8, replaced IC 723 circuit.</li> <li>[MAY-01-19 Robert Albright]</li></ul>	Parts Kit Req'd	
	6132663			Equipment	55
DOE#	0132003			Priority	
Equipment Type	RF Amplifier			-	
System	RF			Special Conditions	
.,	INT			<ul> <li>Asset Manage</li> </ul>	ement
Print		Attachment	A1000 #6132663 Maintenance 03252018.pdf	Life Expectancy	(Hours)
Ref Des.		Location	Highbay	%Hours Accumulated(%Hours)	
P/L Section		Location	[JUN-04-19 Robert Albright] Highbay (88-192)	·	
				Operational Category	





## Summary of PM's Performed – Est 33% of Assets Overdue for PM Now

- Rebuild vacuum pumps (mechanical, scroll, cryo and turbo) and controllers
- Rebuild cryo-pump helium compressors
- Cleaning, testing and component replacement in power supplies
- Ground hook testing and fixing
- Vacuum gauge maintenance (replace filaments, fix controllers, test)
- Cooling circuit hose and gasket replacement
- Clean/Rebuild/Replace cooling water circuit flow-switches, flow-gauges and filters
- Cryo-plant helium liquefier (1430) engine deep clean, lube and tune-up
- Vault and cave door motor and hydraulics maintenance
- Heavy electrical gear maintenance (very large power supplies, transformers, rectifiers, etc.)
- Electrical distribution panel breaker maintenance/replacement
- Personnel Protection System & facility cross-connect logic relays on replacement schedule






#### **Tech Allocation**


#### **Prioritized List of Tech Responsibility:**

- 1. Reactive Maintenance: Highest priority. Drop everything and fix that which prevents current experiment from proceeding
- 2. Planned Repairs and Upgrades: Installation of replacement pumps, power supplies, etc.
- **3. Fabrication of new Ops & Experimenter assets (Shop Requests):** e.g. targets, detectors/mounting, ion source ovens, shielding, data acquisition racks & chassis', etc.
- 4. Preventive Maintenance: Lowest priority, fill-in work when there is time

**Estimate of Asset PM Status** 



**Shop Requests Completed Late 46% of the Time Past 3 Years** 





## **Hybrid Operator-Technicians**

Existing Accelerator Operator Tier Structure								
650.1 Accelerator Operator	650.2 Principle Accelerator Operator	650.3 Operator Specialist						
These are union positions for collective bargaining (UPTE)								
These job category codes are presently uniform for all LBNL accelerator operators (88, ALS, BELLA)								

- An Operator-Tech takes the Specialist one step further
  - A fully qualified operator hired at or trained to professional proficiency in a mechanical and/or electrical discipline
- Operator-Techs could provide surge capacity to Mechanical and Electrical Groups
  - Assist with overdue PM's and Shop Requests during their regular shift overlap with the other Operators (when not needed to run the cyclotron)
- Can be redirected back to the Control Room as needed
  - to cover for unplanned operator absence and to assist with BASE tunes to mitigate failures due to excessive tune times ( > 4 hours)





#### **Hybrid Operator-Technicians (cont.)**

#### Potentially reduces need to recall techs during nights and weekends

- Potentially provides off-shift capacity for electrical switching, LOTO'ing and safety watch
- Enhanced off-shift troubleshooting and repairs, reducing failure duration

#### Improved utilization of operator effort

 Excess of operators for 5500 hours run scenario would be far better utilized for maintenance during major shutdowns



## **Hybrid Operator-Technicians (cont.)**

#### Where we are at now

- Our current Specialist has previous work experience in electrical and electronic maintenance, has been acting as an EM and Qualified-Electrical-Worker 2 (QEW-2 for switching and LOTO's) on shutdowns for a few years now
- Identified our Principle Operator as good candidate for a Controls Engineer Hybrid Operator-Tech
- Finding a mechanically inclined Operator-Tech would round out the supplemental staff
- Don't anticipate resistance from the union
- Would need LBNL HR and ALS buy-in?



#### **Identified Single Points of Failure**

- 1. Water leaks inside the cyclotron (from aging cooling lines)
- 2. A1000 drivers for RF system final power amplifier (replacement boards are no longer available)
- 3. Cooling tower replacement (system is beyond its design life)
- 4. The LN distribution system has trouble with its guard vacuum. If it fails, we lose access to VENUS until the system is repaired (many months)
- 5. Single helium compressor (vacuum)
- 6. Single Final Power Amplifier (FPA)
- 7. Water leaks outside the cyclotron (from aging cooling lines)
- 8. Aging wiring between the cyclotron and the power pad
- 9. An old Personnel Protection System (PPS) for which we can no longer purchase parts
- 10. Old power supplies for the beamline magnets
- 11. Spare 28 GHz gyrotron for VENUS
- 12. Old blower responsible for air exchange in the Vault
- 13. Lack of a spare modulator



# Opportunities to Improve Reliability with Added Redundancy

## Hot-swappable systems to minimize downtime

- 1. Deflector rails (new set of aluminum rails, cost: \$100k)
- 2. Spare Final Power Amplifier (cost: \$125k)
- 3. New helium compressor (cost: \$350k)
- 4. Portable spare beamline power supplies (cost: \$200k)
- 5. Spare modulator (cost: \$500k)
- 6. Spare helium refrigerator (cost: \$650k)



#### **Identification of Risk**



Categorized by

- preventive maintenance
- obsolete systems
- single points of failure
- reliability improvements

Categorized by mission:

- NP Only
- BASE Only
- Mutual

Risk Matrix	Low	Medium	High	Probability
	< 1%	1% to 10%	> 10%	
Low (days)	1	1	2	
Medium (weeks)	1	2	3	
High (months)	2	3	3	
Impact				

Prioritized investment list w/ timetable





# **Application of Risk Matrix Results in Prioritization of Investments**

Risk Description (or condition to repair)	Impact	Probability	Risk	Mitigation	Type of Project	Shared cost?	Mitigation Cost to  Prevent or  Recover (k\$)	Time to Implement Mitigation
	<u> </u>			<u></u>			<u></u>	
Basement water loop failing				Repair severly corroded	Preventive 			
because of corrosion	high	med	3	water headers in the Pit	maintenance	yes	50	3 months
Spare Final Power Amplifier	high	high	3	Spare final power amplifier	Investment	BASE	125	6 months
A1000s have failed, no longer serviceable (replace)	high	high	3	Go to a new vendor	Investment	yes	250	4 months
Old wiring below cyclotron fails	high	mad	2	Replace wiring below cyclotron, several other	Preventive	VOS	250	2 voars
Old wiring below cyclotron fails	high	med	3	areas, insulation failing 64kl/s Turbo/cryo pump array (diffusion pump	maintenance	yes	250	2 years
Mild to Serious water leak			_	replacement), outrun	Investment, funds			_
destroying cyclotron vacuum	med	high	3	WATER LEAKS	in hand	yes	300	1 year
LN guard vac failure	med	high	3	Repair/replace LN guard vac	Repair	Yes, AIP	500	1 year
Capling towns in failing	la i e-la	la i e la	2	Cooling tower, replace or	Danain	DACE AID	600	1

For a More Detailed Breakdown of Risk/Investment Prioritization Please Refer to the 2020 88" Cyclotron Strategic Plan Pages 18-19



#### **SPOFs and Redundancies We Are Currently Working On:**

- ✓ Purchased a New Drive Amplifier (\$250k)
  - A modern RF drive amplifier has been purchased as an A1000 replacement (approx. 4 mo. manufacturer lead time). Spare parts, documentation and service training will be available for the foreseeable future.
- ✓ A spare RF Final Power Amplifier (FPA) cabinet has been built (\$125k).
  - Already have several spare primary tubes to use. AC blocking capacitor spare already on hand. Will need to build a few
    custom components and order several "off-the-shelf" electronic components to complete assembly and rotate into service this
    fiscal year.
- ✓ Replacing a portion of the LN distribution system now (VENUS service, \$50k so far).
  - Will stagger replacement of the cyclotron, cryo-plant, caves and lab space LN service over a longer period using a graded approach.
- ✓ Purchasing a New Cooling Tower (~\$600k)
  - Funds allocated for a replacement cooling tower. In negotiations with Procurement, the manufacturer and a construction contractor.
- ✓ Developing a plan to replace a short section of the cooling water basement loop supply and return headers this next summer shutdown (\$50k)
- ✓ LBNL Main Machine Shop fabricating a spare set of deflector rails out of aluminum now (\$100k)
  - Will install and test performance at earliest opportunity (likely next summer shutdown).






# **Cyclotron RF System Diagram**

The Modulator, Final Power Amplifier (FPA) and drive A1000 amplifiers are the most complex subsystems.

They frequently require reactionary maintenance/repairs.

Demonstrating new drive amplifier replacement to A1000 (modern product line, readily available parts).

Will procure two more units if successful for a complete set.







# **Facility Investments In Progress**










# **Cooling Tower Replacement**







# **Deflectors**





## **Deflectors (cont.)**

# Fabricating a second set of deflector extraction electrodes (aluminum vs Inconel)

- Should reduce dose rates to maintenance personnel significantly
- Will provide redundancy to a SPOF
- Will <u>significantly shorten duration</u> of standard deflector maintenance during major shutdowns, freeing crew members to focus on other outstanding issues while the facility is down
- Will ease burden on LBNL Radiation Protection Group (RPG)



#### Other Recent Investments not Mentioned in the Plan


All Cyclotron primary first stage vacuum pumps to be replaced for improved reliability and serviceability









# **FY21** Plan to Upgrade Cyclotron Pumping



# <u>Upgrade to a Cryopump /</u> <u>Turbopump Array</u>

2 x 8 Station Pumping Arrays





- Total Pumping per Array –24,000 & 32,000 l/s
- Increase over DPs of
   16,000 32,000 l/s total



#### **Conclusion of Presentation**

Thank you for your attention

**Questions / Comments** 



